BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of Indoor Stadium with All amenities at Sahakarnagar in Ward No.08 Kodigehalli, Kodigehalli Sub Division**
2	Estimate cost / Amount	Rs.600.00 Lakhs
3	Name of Contractor	Sri.Abbu Sambasiva Reddy
4	Amount of Contract	Rs.65528471/-
5	Agreement No	114/2017-18, Dated:31-01-2018
6	No. and date under which the work order has been issued	114/2017-18, Dated:31-01-2018
7	Time limit originally fixed for completion	11 Months
8	Date of application by the contractor for granting extension	2/12/2018
9	Date of receipt of application in the sub-division office	2/12/2018
10	Extension granted if any:	Nil
	1. From	
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	Under progress
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	-
14	Time now applied for	31-03-2020
15	Date of recommending time limit applied	31-03-2020

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	
18	Probable time required for completion of remaining work	31-03-2020
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Shifting of UGD, Land dispute for encroachment & Tree cutting Permission etc.,
22	Recommendation of Executive Engineer	Shifting of UGD, Land dispute for encroachment & Tree cutting Permission etc., EOT may be accorded till 31-03-2020 without levying penalty for the contractor.

Assistant / Junior Engineer
Byatarayanapura Sub Division, BBMP

Asst Executive Engineer 10/12/2018
Byatarayanapura Sub Division, BBMP

Executive Engineer, Byatarayanapura Division 10/12/18
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP